PW 31 - 2020 APPENDIX 1 TOTAL ESTIMATED PROJECT COST

Contract 2014-T-113 (RN 14-13) Lakeshore Road, Garrison Village and William Street Pumping Station Upgrades and Linear Works & Contract 2014-T-114 (RN 14-14) Niagara-on-the-Lake Wastewater Treatment Plant

Total Estimated Project Cost (10SW0807 & 10SW1407) *

- (a) Construction (includes contract contingency)
- (b) Project Contingency
- (c) Consulting Engineering Services (Design, Contract Administration, & Inspection)
- (d) Project Management & Internal Costs
- (e) Other Project Costs

Total Estimated Project Cost

Project Funding Sources

Regional Reserves & Debt (includes Federal Gas Tax funding) Development Charges Provincial Grants Federal Grants Other Costing Sharing / External

Total Council Approved Budget	Budget Reallocation	Revised Project Budget	Expended & Committed as of June 24, 2020 **	Forecast	Budget Remaining
(A)	(B)	(C) = (A) + (B)	(D)	(E)	(F)= (C)-(D)- (E)
40,934,538 173,183	20,541 (20,541)	40,955,079 152,643	40,955,079	152,643	-
2,491,284 465,264	207,949	2,699,233 465,264	2,699,233 446,923	18,342	-
7,115,304 51,179,573	(207,949)	6,907,355 51,179,573	6,537,475 50,638,709	369,879 540,863	- -
, ,		, ,	, ,	·	
(16,364,708) (6,049,278)		(16,364,708) (6,049,278)	(16,364,708) (5,968,605)	17,434	(98,107)
(14,333,333)		(14,333,333)	(14,430,000)	17,434	96,667
(14,333,334) (98,920)		(14,333,334) (98,920)	(12,984,002) (100,359)	(1,349,332)	- 1,440
(51,179,573)	-	(51,179,573)	\ /	(1,331,898)	-

^{*} All costs above include the non-refundable 1.76% portion of HST.

^{**} Includes holdbacks