

PW 49-2019 APPENDIX 1

Staging of Works

Contract 2019-T-210 Road Reconstruction of Regional Road 20 (West Street & St. Catharines Street), Between South Grimsby Road 6 & Townline Road in the Township of West Lincoln

The works for this project shall be performed over three (3) stages which span 2019 and 2020. An anticipated start to construction is October 7, 2019. A completion date of December 20, 2019 is targeted for all Stage 1 works (not limited to the Summary of Tasks as noted below).

Stage 1 works including base asphalt in roadways; all works within the Smithville Square Parkette have a mandatory completion date of December 20, 2019 including top asphalt.

The remainder of the works in the contract shall be completed by October 31, 2020 notwithstanding the Staging noted.

The stages and description for each is outlined below:

STAGE	DESCRIPTION	SUMMARY OF TASKS
Stage 1	Work to be performed in 2019	Construction of Smithville Square Parkette and gateway feature.
		Road reconstruction of RR20 (West Street) and RR14 (Station Street) intersection & portion of RR14. Inclusive of installation of traffic signal and parkette on the south-west corner. Exclusive of top asphalt.
Stage 2	Work to be performed in Spring 2020.	Road resurfacing and roadside improvements of RR20 (St. Catharines Street) between Industrial Park Road and Townline Road. Inclusive of installation of infrastructure for future traffic signal at Industrial Park Road.
		Road reconstruction of RR20 (St. Catharines Street) at Townline Road intersection. Inclusive of installation of roundabout.
Stage 3	Work to be performed in Summer 2020.	Road resurfacing and roadside improvements including sidewalk works on RR20 (West Street) between Wade Street and Station Street.
		Road reconstruction of RR20 (West Street) between South Grimsby Road 6 and South Grimsby Road 5. Inclusive of installation of roundabout.