

Overview of Waste Management Capital Projects

Waste Management Planning Steering Committee

April 19, 2021

SCADA Design and Implementation

ISSUE

- Leachate Collection Systems (LCS) – Mountain Road, Bridge Street, Line 5, Elm St, Glenridge Quarry - previously run using floats
- Manual monitoring required by contractors/operations staff, highly sensitive to environmental factors, limited data accuracy

PURPOSE

- SCADA provides programmable logic controller (PLC) connected to Region SCADA network. Allows for remote monitoring, control of pump stations / pumping wells and alarms if operating out of normal settings

SOLUTION / OUTCOME

- SCADA provides remote access, greater insight and increases environmental reporting efficiency due to precise record keeping capabilities.
- WM Staff partnered with WWW SCADA Team - implemented WIN911
 - Mobile app which allows staff to check SCADA alarms from cell phone – long term plan to roll this version of WIN911 to WWW as well.

TIMELINE – Just completed

BUDGET - \$800K

Humberstone Infrastructure Upgrades

ISSUE

- Environmental Assessment (EA) completed to expand landfill capacity to 4.6 million m³ requires infrastructure per Environmental Compliance Approval (ECA)

PURPOSE

- Meet ECA requirements, infrastructure upgrades for vertical expansion began in 2019.

SOLUTION

- Phase 1 of Infrastructure Upgrades were completed in May 2020 including:
 - Phase II of LGCCS
 - SCADA system for LCS pumping system
 - Storm Water Management Pond # 3 connected to LCS to align with other three ponds
- Phase 2 of Infrastructure Upgrades began 2020 and will be fully complete mid 2021. Key upgrades completed under Phase 2:
 - Secondary LCS
 - Stormwater Pond Expansion – Ponds 1-4
 - Ditch Lining to reduced storm water infiltration into LCS

TIMELINE – Completion in 2021

BUDGET - \$10.5M to date (incl. EA, Design and Construction)

Drop Off Depot Upgrades

ISSUE

- Initiated to address operational concerns at our Waste and Recycling Drop-Off Depots – Humberstone, Niagara Road-12, Bridge Street.

PURPOSE

- Upgrades aim at increasing functionality – reduced lineups, queuing off-site, increasing customer service, extending useful life of drop-off depots.

SOLUTIONS

Bridge Street:

- Asphalt by-pass lane for leaf and yard waste
- New Scale and scale house
- New concrete dump-pad / Restoration of Drop-Off Depot wall

Humberstone:

- Granular by-pass roadway with token-arm
- Re-grading south of container station for to mitigate dust generation and improve operations

Niagara Road-12:

- New concrete dump-pad / Restoration of Drop-Off Depot wall
- New By-pass road to new dump-pad

TIMELINE – Design 2021, Construction 2022 subject to MECP approval

BUDGET – \$2.8M

Glenridge Passive Gas Venting System (PGVS)

ISSUES

- Elevated levels of methane gas were found in gas probes east of PGVS, indicating bypassing of PGVS
- Higher gas concentrations have been identified in two gas probes along southern property boundary leading to concerns of migration.

PURPOSE

- Review pathways of gas migration and design infrastructure to remain compliant with MECP requirements

SOLUTION

- Complete investigation to determine pathway of gas to facilitate design and install PGVSs or alternate infrastructure to reduce/eliminate gas concentrations

TIMELINE – Design 2021, Approvals 2022, Construction 2023

BUDGET - \$780K (incl. Phase 1 & 2 - East Side, Phase 1 - South Side)

Glenridge Leachate Collection System (LCS) Improvements

ISSUE

- LCS currently functioning poorly in south-eastern portion of site proven by elevated leachate levels, seeps

PURPOSE

- LCS improvements to improve capture effectiveness, reduce elevated leachate levels, and ensure compliance

SOLUTION

- Re-design drainage on top of landfill to promote run-off
- Design and install of pump within MH8A and associated piping/forcemain to direct leachate to MH7A.
- Review potential to combine flows from two pipes leaving site and if feasible design how flow can be redirected to groundwater collection trench

TIMELINE – Design 2021, Approvals 2022, Construction 2023

BUDGET - \$2M

Mountain Road LCS Improvements

ISSUE

- LCS capture is limited - gravity portion of the system is crushed.
- Pumping containment wells (PW) – large amounts of groundwater being captured and discharged to sanitary sewer limiting downstream capacity for leachate
- PW4 accounts for 45% average total discharge from site

PURPOSE

- Decrease flow to the sanitary sewer by on-site treatment of groundwater from PW4
- After on-site treatment resolved, attempt to improve LCS capture.

SOLUTION

- Completion of Municipal Class EA. Determine best treatment method for groundwater from PW4 and LCS upgrades
- Design new on-site treatment for PW4 and LCS upgrades on west side of site
- Construct approved upgrades

TIMELINE — Design 2021, Approvals 2022, Construction 2023

BUDGET - \$1.5M, subject to increase as design advances

Quarry Road Landfill Leachate Treatment Upgrades

ISSUE

- The current leachate treatment system (wetland) is not functioning as designed to reduce the leachate impact on an adjacent stream down to acceptable levels.

PURPOSE

- Upgrade the leachate treatment system to reduce leachate impact on the stream to meet or exceed Provincial regulatory standards.

SOLUTION

- Completed Municipal Class Environmental Assessment to investigate alternatives.
- Preferred solution is to process leachate impacted water with ozone to oxidize contaminants into solid particles, and remove particles through a filter system prior to discharging treated water to stream.

TIMELINE - Design 2021, Approvals 2022, Construction 2023

BUDGET - \$650K, subject to increase as design advances

Capital Budget – 2022

- WM capital budget is fully funded from the Waste Management capital reserve fund
- Capital Budget request for 2022 will take into account reserve funding / work load within division amongst other variables
- Capital projects across Corporation are run through Corporate Asset Management Resource Allocation Model (CAMRA)
- As long as reserve funds exist for WM capital projects, they will be self funded / prioritized within WM

THANK YOU

QUESTIONS?